

#### 14. IMPLEMENTATION SCHEDULE

Below is a proposed implementation schedule for the improvements identified in this Facility Plan. This implementation schedule is based on estimated durations for IDNR review, final design, SRF funding and construction.

Complete Facility Plan	April 2016
Submit Facility Plan to IDNR	May 2016/ <i>revised April 2018</i>
Complete Antidegradation Analysis - Submit to IDNR	May 2016/ <i>revised Mar 2018</i>
Meet with IDNR to present Facility Plan	June 2016
IDNR to Approve Facility Plan	TBD → <i>~ July 1, 2018</i>
Submit Application for SRF Funding	March 2018 → <i>Need to do after F.P. approved.</i>
Begin WWTP Final Design	<del>January 2019/</del> <i>Sept 2018</i>
30% Complete	<del>March 2019/</del> <i>Nov 2018</i>
60% Complete	<del>June 2019/</del> <i>Jan 2019</i>
90% Complete	<del>August 2019/</del> <i>Mar 2019</i>
Submit Final Design for IDNR Construction Permit	<del>September 2019/</del> <i>April 2019</i>
Construction Permit Issued	<del>December 2019/</del> <i>July 2019</i>
Bidding/Award	<del>January 2020/</del> <i>Sept 2019</i>
Construction Begins	<del>March 2020/</del> <i>Oct 2019</i>
Construction Substantially Complete	<del>November 2021/</del> <i>Dec 2021</i>
Construction Complete	June 2022